COMPLETION REPORT

1	NAME OF WORK	:	**Improvements and repair works in parks of ward No.14.**
2	Sanctioned Estimate No. & Date	:	CE/DZ//TS/296/2017-18, Date:30/11/2017
3	Head of account which is chargeable	:	**P-3215**
4	Name of Beneficiaries	:	M/s.KRIDL
5	Entrustment order No. & DT	:	EE/PD/WO/000018/2017-18, Date:05-01-2018
6	a. Time Stipulated for completion of work	:	180 days
	b. Actual date of completion	:	
	c. Delay in execution of work	:	
7	Measurement recorded in	:	M.B.No. 1897 Page No.189640 to 189660 & 189693 to 189697
8	Check measurement of the Asst. Exe. Eng/Exe. Eng., on	:	– –
9	Name of the office/official incharge of the work	:	Project sub division
10	a)Asst. Eng/junior Eng.	:	Sri.Siddarajegowda.B.S
	b)Asst. Exe. Engineer	:	Sri.Kumarappa.H

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFERANCE	
		Excess	Savings
100.00 Lakhs	**Rs.9709541.77**	–	–

1. Certified that the above work has been Completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINNER

ASST. EXE. ENGINEER

EXE. ENGINEER

Scanned with CamScanner